

Promissory Notes and Equipment:

Thank you for signing the promissory notes. All equipment has been delivered to the county and subsequently, to almost all of the agencies. We have our training on system programming in January that will allow us to begin the process of programming the new radios.

Site Development Status:

Site development is the primary focus of the project staff. Below please find a comprehensive update on the civil and antenna work that has been completed to date.

- Bensalem – Radio installation is complete and microwave work is underway.
- Bridgeton – Application submitted to the site owner and preliminary design has been approved by the site owner. Legal is working with the site owner on the lease terms.
- Buckingham – Building permit pending with the township. Tower and shelter due for delivery in January.
- Buckwampum – All radio equipment installed and microwave work is underway.
- Fairhill – Shelter in place and radio equipment is planned for installation in January.
- Falls – All permits have been issued. Civil work has been completed, and we are planning the tower work in January.
- Flint Hill – Radio installation is complete and microwave work is underway.
- Frenchtown – All installations have been completed.
- Holland – Site has been eliminated from the design. The replacement site is located in Bridgeton Township, Bucks County.
- I95 – Microwave equipment is being installed.
- Ivyland – Microwave equipment has been installed. Site is complete.
- Lower Makefield – Radio equipment has been installed. Microwave equipment due to be installed in January.
- Lower Southampton – Remediation work is complete. Motorola will install equipment in January 2015.
- Miford – Lease approved by the municipality. Commissioners will evaluate in January 2015.
- New Britain – Lease has been fully executed by the County. The shelter has been ordered.
- New Hope – Radio equipment will be installed in January.
- Newtown – Remediation work is complete. Motorola will install equipment in January 2015.
- Thiokol – All site work has been completed.
- Thorpe – New shelter has been installed and all equipment is in place.
- West Rockhill – Microwave equipment has been installed.

The subcontractors that are working in the County are finished until 1/5/2015. Work will resume at the tower sites at that time.