

Site development and licensing continue to be the primary focus of the project staff. Below please find a comprehensive update on the civil and antenna work that has been completed to date.

**Site Development Status:**

- *Bensalem* – Permit application filed with the township, and we are providing them with additional information on the electrical work being completed.
- *Buckingham* – First level of municipal approvals received at Buckingham! The legal team will present to the township again in September/October for the next municipal level consideration for conditional use approval. Environmental and FAA studies are underway.
- *Buckwampum* – Tower strengthening will begin over the next two weeks.
- *Fairhill* – Zoning application submitted to the municipality for review and approval in August, awaiting a response.
- *Falls* – The project legal team will appear in front of the Township Supervisors for conditional use approval in September.
- *Flint Hill* – Building Permit has been issued and received. Shelter expected to arrive in 9/2014.
- *Frenchtown* – The project legal team will appear in front of the Township Board of Adjustment in September.
- *Holland* – Zoning application being submitted to the township in September.
- *Ivyland* – The Motorola system technologist has arrived and has begun the process of optimizing the prime and master sites! We have this site on the air and have been performing some light testing on the network.
- *Lower Southampton* – New bid responses for tower strengthening expected back to the county by August 27.
- *Newtown* – New bid responses for tower strengthening expected back to the county by August 27.
- *Nockamixon* – This will be one of the first sites to get the new microwave installed, and the work will start in September.

- *Thorpe* –The shelter is expected to arrive in October.
- *County Data Center* – All installation and civil work is complete and this site is being optimized by the system technologist.
- *New Britain* – The county legal team is finalizing the lease with this owner and we anticipate moving forward with this site by December.

**Up Next:**

- Microwave work to begin in September. When the microwave work begins, the county will be operating the current system on T1 lines until cutover.

**Ordering Process Status:**

As of 4/21/2014, the County has resolved the open purchase orders that were in question. We continue waiting for Motorola to present us with a change order reflecting that we have met the contractual obligation that was outlined in the 2011 contract, please continue to work with our representatives at the Radio Shop if you have questions or need additional equipment. Motorola is not yet allowing the re-seller community to place orders.

Please contact the Bucks County Finance Department to sign your promissory notes. This can be scheduled by calling the finance office at 215-348-6564. Once your promissory notes are completed, you can schedule a time to pick up your equipment from the radio shop.

**Narrowbanded Paging Channel:**

To comply with the Federal mandate for Narrowbanding, the paging channel has now been narrowbanded. Pagers that have not been narrowbanded may still operate, but will experience lower audio levels due to the narrowbanding. Pagers should be checked and reprogrammed if necessary.